Progress Meeting

Date: May 26, 2021

Project Town and PIN: Waterville - 24371.00

The following were present: Rob Clewley, Paul Ureneck, Andy McPherson, Alex Stone, Jeff Longfellow, Jeff Gordon

- 1) Progress since last meeting: Crooker has completed paving first lift of base on Front St left. Have started drainage, excavation and gravel operations on Front St right.
- 2) Expected activities before next meeting: Crooker plans to complete drainage, excavation and gravel operations on Front St right then mobilize to Main St and begin drainage, excavation and gravel operations there. Work will begin at Temple St and proceed toward Spring St on the concourse side of the street.
- 3) Contractor's Schedule of Work: Contractor has submitted a revised comprehensive schedule of work.
- 4) Payment progress: Progress payment 5 for two week period ending 5/21/21 has been submitted for payment. Next progress payment will be for two week period ending 6/4/21.
- 5) Field Observations: Generally, traffic is running smoothly except for the occaisional problem of traffic turning left from Main St to Bridge St stopping at the traffic signals meant for Spring St traffic bound for Winslow/Front St.
- 6) Anticipated Traffic Delays or Related Issues: Traffic on Front street has been shifted over to the paved section. Starting next week, Main street traffic will be restricted to one lane on XX side from Temple St to Spring St.
- 7) Updates to Pre-construction submittals: Revised drawings for mast arms and poles have come back from Valmont and have been submitted to MaineDOT Fabrication to review for approval.
- 8) Contract Modifications, RFI's, correspondence: Still waiting waiting on AD Electric to submit price quote for RRFB work. Contract Modifications 1, 2 and 3 have signed and sent back.
- 9) Issues, Disputes, claims, concerns and resolutions: None at this time.
- 10) Project Safety: Contractor continues to work in a safe manner.
- 11) Utility Issues: None at this time.
- 12) Environmental: Contractor continues to do a very good job of stabilizing all disturbed areas and have placed silt sacks in all the existing catch basins that they are or will be working near.

This is an accurate summary of the meeting according to my records. Any authorized persons who take exception to any statement in this report must notify the Resident in writing within five work

days from receipt of this report, stating in detail the comment, correction or omission. Otherwise, this report shall stand as written.

The next weekly meeting will be held on Wednesday, June 2, 2021, 9:00 AM at the MDOT Field Office.

Sincerely Yours,

Resident

cc: attendees and file, Project Manager, Andy McPherson Asst. Program Manager, Terry Blair, Jr. Contractors Office, Brett Plossay, Greg Savona, Alex Stone Others, Paul Ureneck and Utility Representatives.