

Progress Meeting

Date: September 1, 2021

Project Town and PIN: Waterville - 24371.00

The following were present: Rob Clewley, Matt Cutler, Alex Stone, Caleb Charrier, Andy McPherson, Paul Ureneck, Max Kenney, Jeff Longfellow, Greg Savona

- 1) Progress since last meeting: Crooker Construction has completed excavation and graveling of sidewalk along the left side of Main St. Have also completed finegrade for concrete to Station 109+40 (Jewel of India). Drainage, excavation and graveling of Temple St/Front St intersection has been completed. Finegrading of Front St right and Front St slip lane has started. AD Electric has completed placement of light foundations and conduit on Main St sidewalk up to 110+50 left. AD Electric has also been excavating for spreadfoot foundations on the north and south corners of the Front St/Temple St intersection. MPG Construction has placed Concrete sidewalk along Main St to 109+40 (Jewel of India).
- 2) Expected activities before next meeting: Crooker Construction will continue to finegrade sidewalks along the left side of Main in preparation for concrete placement. Finegrade of Front St, slip lane and Temple St Travelway will be completed and paved. Install CB 18 and connect to existing drainage on Spring St. MPG Construction will place concrete for sidewalks behind Crooker as finegrade is accepted. AD Electric will complete excavation for and place concrete the two spreadfoot foundations at the Front St/Temple St intersection and 60" foundation for mast arm pole C-M1 on Spring St
- 3) Contractor's Schedule of Work: Previous two week work schedule shows that the gutter paving next to curb, catchbasin frame and grate adjustment on Front St slip lane not yet started. Next two week look ahead due on Friday, 9/3/21. Contractor's overall progress on the published comprehensive schedule shows them to be about 2 months behind. Contractor has committed some more resources to the project. Crooker will have to submit an updated comprehensive schedule showing what tasks will be completed this year and when those tasks will be reached.
- 4) Payment progress: Progress payment 12 for two week period ending 8/27/21 has been submitted. Next Progress payment will be submitted for two week period ending 9/10/21
- 5) Field Observations: New pavement on Main St from Silver St back to Spring St has been cleaned.
- 6) Anticipated Traffic Delays or Related Issues: The Schupf Center project continues to have some impact on Main St traffic during commuter hours. Temple St will continue be closed to through traffic from the Salon to Front St from 7:00 AM to 5:00 PM, Monday through Friday, tentatively until the end of this week, until work at the intersection is complete.
- 7) Updates to Pre-construction submittals: AD Electric is waiting on revised anchor bolt design for three spread foot foundations at intersection of Front St/Temple St.

8) Contract Modifications, RFI's, correspondence: Received email confirmation from MDOT geotechnical section, that the mast arm foundation C-M1 on Spring St can be reduced to an 8.5' depth as ledge has been encountered at that depth.

9) Issues, Disputes, claims, concerns and resolutions: Crooker has reported the smell of diesel fuel in the spread foot foundation excavation on the south side of the Front St/Temple St intersection. Water appears to be leeching in through the ledge and bring with it the smell of Diesel fuel. MDOT Environmental Office has been contacted. Crooker has asked that the concrete barriers in front of Schupf Center be moved back behind the new curb line. Paul Ureneck will arrange an on site meeting with Alex and Mike Lapoint to discuss possibilities.

10) Project Safety: Contractor continues to work in a safe manner.

11) Utility Issues: Issues concerning communications with PanAm Railroad have been resolved.

12) Environmental: Contractor continues to do a good job of having erosion control measures in place and properly maintaining them.

This is an accurate summary of the meeting according to my records. Any authorized persons who take exception to any statement in this report must notify the Resident in writing within five work days from receipt of this report, stating in detail the comment, correction or omission. Otherwise, this report shall stand as written.

The next weekly meeting will be held on Wednesday, September 8, 2021, 9:00 AM at the MDOT Field Office.

Sincerely Yours,

Resident

cc: attendees and file, Project Manager, Andy McPherson Asst. Program Manager, Terry Blair, Jr. Contractors Office, Brett Plossay, Greg Savona, Alex Stone Others, Paul Ureneck and Utility Representatives.