



PROJECT STATUS REPORT

Project Description: Snow Dump Relocation

Person Responsible: Greg Brown Estimated Cost: \$200,000

Project Timeline:

Revision 10/02/2009 GHB

PHASE	TASK	January	February	March	April	May	June	July	August	September	Next Spring
Engineering											
	Review potential sites and make final recommendation to City Council	[Green Bar]		Complete							
	Coordinate VRAP issues with DEP		[Green Bar]		Complete except for final DEP Review						
	Preliminary Design Review	CES Hired to assist in design			[Green Bar]	Complete					
	Review and resolve DEP issues including obtaining permit(s) if required		(no permits are required)		[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	
	Final Design Ready					[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	
	Present Final design to RR					[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	[Green Bar]	
	Obtain RR permission to cross tracks						[Green Bar]	Complete. RR to allow City use of existing x-ing			
Pre-Construction											
	Invitation to Bid										
	Bid Award										[Blue Bar]
											Tree removal and stumpgrinding only After CC review, forestry portion can be Bi
Construction											
	Pw to obtain 40 Hr HAZHOPER training										
	Construction										[Orange Bar]
											Over the winter Next spring

Additional Comments/Questions:

After CC review of CES plan, RR and DEP will review and comment. Construction next spring with PW forces except tree removal and stump grinding.