

## **ROAD WORK UPDATE**

10-7-05

### **Main Street:**

The Waterville Public Works Department is administering, in conjunction with the State Department of Transportation, the resurfacing of Main Street from the old Post Office Square to Spring Street. The shim coat was laid on September 26 and since then the utility companies have been working to raise their structures located in the street. The last step of the process will be to put down the final surface of pavement and paint the lines according to the following schedule:

**Monday, October 10 (Columbus Day):** Main Street (from the Old Post Office to Spring Street) and Appleton Street (from Elm to Main) will be **closed for the day (beginning at 6:00a.m.) for final paving**. Parking is available in the Concourse and at Head of Falls. *Please note that access to the Concourse will ONLY be available from Silver Street as Appleton and Main will be being paved.*

**Tuesday, October 11:** *Main Street to close in the evening for re-striping from 9:00p.m.- 6a.m.* The center line, parking stalls, and cross walks will be repainted at this time.

**NOTE:** This schedule is contingent upon good weather conditions for paving. Pedestrians will be able to use Main Street.

### **Washington Street:**

- Construction is ongoing on Washington Street with a base coat of pavement in place on the first third of the street (beginning at the KMD end). Ditching, erosion control, and driveway aprons are currently being worked on. Although we do not have an exact date yet, reclaiming of the existing asphalt on the last third of the street (Johnson Pond end) is expected sometime next week. The middle section of the street will be the last completed. A base coat of pavement should be in place over the entire street by October 22.

### **Redington Street:**

- Work is complete on this street.

**Vose Street:**

- The final surface coat of pavement is expected to be put down sometime next week (before October 15). An exact date has not been determined.

**Barnet Street:**

- Utility work is complete and the street is ready for fine grading and paving of the base coat. This work is expected to take place this week. The final surface coat of pavement will follow and be completed by October 15, 2005.

**Lantern Lane:**

- The reconstruction and drainage work has been completed with paving of a base coat of pavement expect to be put down this week. The final surface coat of pavement will follow and be completed by October 15, 2005.

**Appleton Street:**

- Utility work is complete. Final paving of the surface coat is scheduled for the same time Main Street is paved (Monday, October 10).

**Armory Road:**

- Final paving of the surface coat of pavement is scheduled for Thursday, October 13 (weather permitting).

**Hazelwood Avenue:**

- The City has decided to fund a “shim & overlay” of this State road given its’ current condition and desperate need of repair. This street will be shimmed the same time that Armory Road is paved (Thursday, October 13). The final overlay coat of pavement will be put down in the spring.