Project Status Report

DEPARTMENT OF PUBLIC WORKS

Project Description: Head of Falls - Two Cent Bridge Access Pedestrian Access & Plaza CDBG

Persons Responsible: John Lombardi

Estimated Cost: $360,500.00

Project Timeline:

WORK PHASE SEQUENCE I.	Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan
Project Planning & Design													
Issue Request for Proposal												4th	
Proposals Due	4th												4th
Recommendation for Engineering Selection	19th												
Hire Consultant	20th												
Architectural and Engineering Design		Feb 1 -	Mar 15										
Bid Out Design			15 th										
Bid Opening				15th									
Recommendation for Contractor Selection													
Hire Contractor													

WORK PHASE SEQUENCE II.													
Sediment/Erosion Control													
Vegetation Removal													
Material Procurement and Stockpiling													
Excavation and Placement of Base Material and Grading													
Installation of Storm Drain and Electrical Conduits													
Roadway/Walkway Paving and Curb Installation													
Raise Bridge Ramp													

WORK PHASE SEQUENCE III.	Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan
Excavation and Placement of Base Material and Grading													
Installation of Storm Drain													
Paving and Paver Installation													
Installation of Steps and Wall													
Signage/Bollards/Seating													
Landscaping													